# Country Club Road Street Improvements



Construction Community Meeting June 5, 2013









### **Project Location**



NO WORK AT THE BRIDGE




### **Project Description**

- Provide 3 lanes with the center lane as continuous left turn lane.
- Provide roundabout at Country Club road and Memory lane Intersection.
- Provide a right turn lane at Montoya Drive intersection.
- Provide intersection improvement at Love Road.
- Provide raised curb, 5' landscaped parkway and 8' side walk
- Provide pedestrian illumination and safety illumination at intersections.
- Replacement of water line and sanitary sewer line from Doniphan road to Montoya Drive.




### **Proposed Typical Street Cross Section**





### **Street Lighting**











#### **Roundabout at Country Club and Memory Lane**





#### **Landscaping Improvement.**





#### **Plant Materials**

#### PLANT SCHEDULE

TREES SHALL BE INSTALLED AS PER DETAILS ON SHEET LP-501

SYMBOL COMMON NAME

LACEBARK ELM

TR]UMPH ELM

COTTONWOOD

RAYWOOD ASH

TEXAS MOUNTAIN LAUREL

DWARF COYOTE BUSH

PURPLE FOUNTAIN GRASS

DWARF SALMON OLEANDER

🇱 RED YUCCA

O PADRE CANYON BOULDERS





### **Funding Source**

425 Plan - \$5,200,000.00

Proposition 12 - \$4,000,000.00

City Match - \$2,402,140.00

**EPWU** - \$3,990,823.00

Total - \$15,592,963.00



### **Project Schedule**

- Project Initiation
- Begin Environmental Study
- Begin Schematic Design
- Public Hearing
- Finalize Design
- Finalize Environmental Document
- Letting Schedule
- Scheduled Start of Construction
- Scheduled Completion

2009

August 2010

December 2010

October 8, 2012

November 2012

December 2012

May 2013

August 2013

February 2015




#### **Public Outreach Process**

- 3 Public Meetings: July 9, August 22 & September 19, 2012
- Public Hearing: October 8, 2012
- Tennis West Community Meeting: March 21, 2012
- **Project information provided online:** Engineering Website, Facebook, and Twitter.









# Project Phasing and Traffic Control



#### **Traffic Control Plan (TCP) Evaluation**


- Initial recommendation to proceed with complete closure at the bridge
- •Based from comments received during and after public meetings, option allowing westbound traffic to cross the bridge was proposed at the meeting on October 8, 2012.
- •Further review from TXDOT, they approved that we complete all south side improvements first, allowing westbound traffic to go through the bridge (est. 11 moths)
- •Then complete all north side improvements, allowing eastbound through traffic to go through the bridge. (est. 7 months)



#### Two way traffic is not feasible.


- Narrow right of way with trees and utilities on the parkway.
- Will need to make a wide trench for safety.
- Unsafe work zone
- Quality of work is impacted
- Will require a much longer time to complete
- Trough traffic will use local neighborhood street and school zone streets not designed to carry the amount of traffic for

Country Club.



#### SERVICE SOLUTIONS SUCCESS

Country Club Road Improvements Construction Phasing - 18 Months Construction Time



# Country Club Road Improvements Construction Phasing - Estimated 18 Months Construction Time

PHASE	Limits	Estimated Schedule
1A	Doniphan to Love Road, Hunters Glen to Willow Creek (Southern Half)	August 2013-November 2013
2A	Love Rd to Country Club Pl, Hunters Glen to River Run St. (Southern Half)	November 2013-March 2014
3A	Country Club Pl. to Montoya Dr. (Southern Half)	March 2014-May 2014
4A	Montoya Dr. to Willow Creek (Southern Half)	May 2014-June 2014
1B	Doniphan to Love Road, Hunters Glen to Willow Creek (Northern Half)	June 2014-August 2014
2В	Love Rd to Country Club Pl, Hunters Glen to River Run St. (Northern Half)	August 2014-November 2014
3B	Country Club Pl. to Montoya Dr. (Northern Half)	November 2014-December 2014
4B	Montoya Dr. to Willow Creek (Northern Half)	January 2015-February 2015




#### **Detour Route for Through Traffic**



# EX AS

#### **Detour Route for Through Traffic**





#### **Phase 1A Local Traffic Detour**





#### **Phase 2A Local Traffic Detour**





#### **Phase 3A Local Traffic Detour**





#### **Phase 4A Local Traffic Detour**





#### **Phase 1B Local Traffic Detour**






#### **Phase 2B Local Traffic Detour**





#### **Phase 3B Local Traffic Detour**





#### **Phase 4B Local Traffic Detour**





### **Comments Received**



- How will EMS respond?
  - •The project has been coordinated with EMS.
  - •EMS will be allowed through the barricaded area via contractor or moveable barricade system.
  - •EMS services rep is here for questions.
- •How will kids get to school on time?
  - The City coordinated with EPISD for access across the bridge. Contractor will provide flaggers to get the buses across during the morning and afternoon times. School officials will notify you for your transportation needs.
  - •EPISD rep is here for questions.



- Divert all New Mexico through traffic off of CCR at the traffic circle
  - Official detour route for through traffic is at McNutt then to Artcraft or Sunland. Project will have sign for local traffic only.
- •Allow Eastbound traffic in the a.m. and Westbound traffic in the p.m. This probably wouldn't work unless the NM through traffic is diverted.
  - There is the same amount of traffic eastbound and westbound during peak hours. This is an unsafe practice because it can create confusion to drivers. Work hours are 7am to 9pm. TxDOT further directed, through their Safety Review Committee, that traffic should travel on the correct side of the road and traffic flow. Therefore, during the north side improvements, the eastbound traffic will be allowed to go though the bridge.



- •The section from the traffic circle to Montoya should be completed either at the beginning of the reconstruction or at its end. That way they would have access to Montoya and the roads running parallel to Country Club except the time when their phase was being worked onnot the entire 18+ months.
  - Portion of circle to Montoya can be done at the beginning or at the end but local street connecting to Montoya (Lindbergh, Mullberry, Sunset...) cannot handle traffic volume of Country Club. In addition, it's not safe to route that much traffic on Lindbergh and Mulberry, both of which have school zones.

#### Close Road at McNutt.

•City has no jurisdiction of closing a New Mexico Road. The official detour road is McNutt as reflected in the traffic control plan.



- Residents and businesses on the west side of the river will be disconnected from the City for 18 months.
  - •There is a proposed detour route always allowing at least one direction of traffic through the bridge (eastbound or westbound).

#### • Work 24/7

•Contract has specified that the contractor is required to work from 7am to 9pm, 6 day work week. This maximizes the work hours while still complying with the noise ordinance in place that prohibits night work on residential areas. This allowed us to reduce the construction time from 24 months to 18 months.




- Incentives for completing project on time.
  - •It's not recommended because this project requires a high degree of interagency coordination.
- Impose high Liquidated Damages
  - Liquidated Damages are set at \$2,670.00/day.
- Extra right turn from Artcraft onto South Desert Blvd
  - •Temporary will be complete before we start construction, scheduled within the next two weeks.
- •Use of off-duty police officers to enforce local traffic only signs
  - •We will have off-duty police officers at the start of each phase. Additionally, the command center will monitor through traffic patrols.



- Signal modifications at affected intersections to ensure the timing is adjusted to accommodate the traffic patterns resulting from the Traffic Control.
  - Signal timing will be modified to accommodate the detour traffic and new traffic patterns at affected intersections.
- Traffic Roundabout at Montoya Road
  - See next slide



### **Country Club Rd and Montoya Rd Roundabout**





#### **Country Club Rd and Montoya Rd Roundabout**

#### **Estimated Cost:**

Design: \$35,000

Land Acquisition: \$550,000

Construction: \$400,000

TOTAL FUNDS REQUIRED: \$985,000

City is working to identify the funding for this project: Once the funds have been identified, we will work to coordinate the construction of this separate project to coincide with the completion of the CCR project.



#### **Questions/Comments**

For more information:

Geoffrey Espineli
Project Manager
915-474-3215 or
espineliga@elpasotexas.gov

Gilbert Andujo
Division Manager
915-487-6203
andujojg@elpasotexas.gov

#### **Updated Information Online**

www.elpasotexas.gov/engineering

Under Key Information Section>Country Club Reconstruction





#### SERVICE SOLUTIONS SUCCESS

### **OPTION COMPARISON**

	OPTION 1	OPTION 2		
EVALUATION FACTORS``	Α	A	В	
Temporary Pavement and/or Pavement Overlay	Required for Roadway Widening, & Temporary Utility /Structure Relocations	May or May Not be Required for Detour Streets	May or May Not be Required for Detour Streets	
Pavement Quality	Compromised	No Impact	Overall Better Quality	
Worker & Public Safety	Compromised	Safer Work Zone	Safest Work Zone	
Storage of Excavated Material (Spoils)	Must be Removed from Site	Material Can be Stored On- Site	Material Can be Stored On-Site	
Work Space	Limited and Confined	More Room to Work In	No Constraints	
Construction Timeframe	Longer Construction Timeframe (550 – 600 Calendar Days)	Faster Construction Schedule (450 – 500 Calendar Days)		
Intersection / Roundabout Construction	Excluded	Mitigated Impact	Included	
Water & Sewer Service Connections	Excluded	Night Time Work	Minimize Need for Night Time Work	
Detours	No Detours Required	Detours Required	Detours Required	
Mobility (Thru Traffic)	Impaired (Long Queues)	None (Detoured)	None (Detoured)	
Resident Inconvenience	High	Moderate	Low	
Circulation (Local Traffic)	Impaired (Long Queues)	Maintained	Affected	



### **DECISION MATRIX**

	COUNTRY CLUB ROAD EXPANSION IMPROVEMENTS							
	OPTION 1		OPTION 2					
	EVALUATION FACTORS	Α	Rating	Α	Rating	В	Rating	
ERAL	Temporary Pavement	Required		Maybe Required		Maybe Required		
	Pavement Quality	Compromised		No Impact		Better Quality		
	Worker & Public Safety	Compromised		Safer Work Zone		Safest Work Zone		
	Storage of Excavated Material (Spoils)	Removal Required		Stored On-Site		Stored On-Site		
	Work Space	Limited/Confined		More Room		Not Limited/Confined		
	Timeframe	Longer Timeframe		Faster Timeframe				
GENER	Intersection & Roundabout Construction	Excluded		Mitigated Impact		Included		
ច	Water & Sewer Service Lateral Connections	Excluded		Night Time Work		Minimize Night Work		
	Detours	No Detours Required		Detours Required		Detours Required		
	Mobility (Thru Traffic)	Impaired		None		None		
	Resident Inconvenience	High		Moderate		Low		
	Circulation (Local Traffic)	Impaired		Maintained		Affected		

KOW	٠
LICA	

Positive
Neutral
Negative